TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Drinking Water in Dasarahalli ward No15	
2	Estimate Cost	Rs.10.00 Lakhs	
3	Work Code	P 3293	
4	Job Code	015-19-000013	
5	A.S No.	EE/DD/AS/50/19-20, Dt: 20.05.2019	
6	T.S No	EE/DD/TS/27/19-20, Dt: 20.05.2019	
7	Work Order/Agreement No	EE/DD/WO/590/19-20, Dt: 18.03.2020	
8	Tender Premium		
9	Stipulated Time for completion of Work	152 days	
10	Targeted Monthly progress		
11	Progress Achieved Till date	days	
12	Reasons for Delay	Due to Covid-19 & Unavailability of Vehicle Pass During that Period	
13	Time Extension Requested	182 days	
14	Assistant Executive Engineer's Recommendation	Time Extension may be granted without Penalty	
15	Executive Engineer's Recommendation	proposed for 182 days	
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation		
18	Time Extension Granted		
19	Conditions imposed if any		

Asst, Engineer,
Ward no 15

Asst, Executive Engineer,
Dasarahalli Sub Division

Executive Engineer,
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Scanned with CamScanner